

Capital Project Update

Date: June 27, 2018
From: Frank Ferraro
Subject: Capital Project Update – June 27, 2018

The capital project is now well underway with the resurfacing of the High School parking lot, roof renovations and the beginning of abatement. I have sent a summer schedule but will also attach it to this memo. Note the red rooms are scheduled for abatement. The old bus garage has been razed and site work will continue in that area.

The High School parking lot will be out of commission until September 1st so please plan accordingly. Abatement will end July 31st and contractors will restore spaces after each space is abated. The District will then have the last two weeks in August to prepare all spaces for the start of school.



GALWAY CENTRAL SCHOOL DISTRICT
 2016 CAPITAL PROJECT



Project No.	16-001
Project Name	Galway Central School District 2016 Capital Project
Project Manager	CSArch
Project Location	Galway, Ohio
Project Start Date	06/25/18
Project End Date	06/29/19

PHASING PLAN
Turner
06/25/18 - 06/29/19

Priority Classes, Summer 2019
 Work: (See schedule below)

Classes to be Moved for POD Work: See Legend on left for POD work Dates

Priority Class Schedule

POD K (Elem Gym/Classrooms) 06/25/18 - 06/29/18
POD F (MS Classrooms) 06/27/18 - 07/05/18
POD I (Kitchen/Classrooms) 06/27/18 - 07/05/18
POD E (HS Cafeteria & Classrooms) 07/09/18 - 07/17/18
POD D (HS/MS Library & Weight Rm.) 07/09/18 - 07/17/18
POD B (Auditorium/Muscle) 07/09/18 - 07/17/18
POD C (High School Gym) 06/03/2019 - 06/29/2019

High School



Summer School Entrances

Middle School

Elementary School

School has spaces available in POD H for internal storage during school season.

When lots of each POD relocation, some materials will go to another POD. Some will go to the old POD if complete. (Pre-coordination meetings to be held prior to each POD Relocation)

Larger spaces (i.e. MS Gym, HS Cafeteria & HS Gym) will be used as temp. storage for during summer relocations.

Rental of on site storage containers may be needed. Rooms with partial work, may only require items to be moved out of the space rather than removed.

Priority classrooms may need to be moved multiple times.

Construction Schedule (Moving when POD Construction Happens)

POD K (Elem Gym/Classrooms) 06/25/18 - 06/29/18
POD I (Elem Library/Classrooms) 12/24/18 - 01/02/2019
POD A (High School Classrooms) 12/24/18 - 06/29/19
POD G (MS Gym/Classrooms) 01/02/19 - 04/05/19
POD H (MS Classrooms) 12/26/18 - 12/31/18
POD D (HS/MS Library & Classrooms) 06/24/19 - 06/29/19
POD E (HS Cafeteria & Classrooms) 06/24/19 - 06/29/19
POD F (MS Classrooms) 04/18/19 - 04/24/19
POD C (High School Gym) 06/03/19 - 06/07/19
POD J (Elem Classrooms) 06/24/19 - 06/29/19

1 FIRST FLOOR PLAN
PH-001

2 BASEMENT FLOOR PLAN
PH-002

3 BASEMENT FLOOR PLAN
PH-003